BRUHAT BANGALORE MAHANAGARA PALIKE

Engineering Department

COMPLETION REPORT

1	Completion Report of the work of :	Construction of Anganavadi building at srinivasapura in kempegowda ward No-01 of yelahanka Sub division.
2	Sanctioned Estimate No. And Date	**JOB NUMBER 001-23-000011.**
3	Name of the Contractor	Smt. Likith V (Sree Byraveshwara Constructions)
4	Time Stipulated for Completion of work	180 days.
5	Date of Commencement	07-02-2023.
6	Date of Completion:	24/07/2023.
7	Measurment Recorded	
	M:B No	4964
	Page No	49 6358 to 367
8	Name of the Office/ Officials incharge of the work	
	1) Asst. Exe.Engineer	Ramanjeevaiah
	2) Asst. Engineer	Narasimhaiah

Estiamte Amount / Tender	Amount Claimed as per Actuals	Excess	Savings	Remarks
2345790/-	2323839/-	-	21951/-	

1) Certified that the above work has been completed with in the stipulated time Snoted in entrustment.

2) Certified that above work has been executed satisfactorily.

ENGINEER
BRUHAT BANGALORE MAHANAGARA PALIKE

Ramanjeevaiah

ASST. EXE.ENGINEER
SUB - DIVISION
BRUHAT BANGALORE MAHANAGARA PALIKE